



Request For Information

Project [113406] - Lake County
Courtthouse Expansion

View Date 12/5/2016

Clark Construction Group, LLC
216 S. Jefferson St.
Suite 502
Chicago, IL 60661
Phone: (312) 474-5500
Fax: (312) 474-5521

RFI No. 00142

Primary Responder	George Geldis AECOM 303 E Wacker Dr. Suite 1400 Chicago, IL 60601 Phone: (312) 373-7754 Fax: (312) 373-1711	Date	1/9/2015
CC	Joseph Boisvert (Clark Construction Group, LLC) Dustin Nash (Clark Construction Group, LLC) Danny Sreenan (Clark Construction Group, LLC) Matt Thompson (Clark Construction Group, LLC) Mark Weber (Clark Construction Group, LLC) Matt Guarnery (Robison Guarnery Inc)	Status	Closed & Posted
From	Mark Weber Clark Construction Group, LLC	Resolved Date	
		Reason for Request	Confirmation of Instruction
		Action Requested	Clarification
		Probable Cost Effect	Unknown
		Probable Time Effect	None
		Priority	Medium
		Response Due	1/16/2015

Subject MEP - Future Jury Video Infrastructure

Drawing No.

Detail No.

CSI Code 274160 - VIDEO SYSTEMS AND EQUIPMENT

Other Ref. No.

Information Requested

2.TA603H shows typical (future Jury Ceiling & Jury Ledge) video infrastructure for juror monitors. Video comes from a AV/Video switch (ID 00.04) to a UTP/HDMI converter (ID 37) to a distribution amp (ID 28) to the individual monitors (ID 08).

ID 00.04 is located in the rack in the A/V closet (ref. detail 1 on 2.TA305)

ID 37 for this work is not shown but could be located below the raised floor (ref. detail 1 on 2.TA403)

ID 28 is located below the raised floor (ref. detail 1 on 2.TA403)

ID 08 is located on the jury table (ref. detail 1 on 2.TA403)

AC power for distribution amp is not circuited

DC power source for converter is not shown

Per 1/6/15 OAC meeting, confirm we are to only install the 120v receptacles for monitors per Note 3 on 2.EP101 and the AV/Video switch (ID 00.04). This applies to all courtrooms.

Recommendation

Initiated By

Response Information

Responder	Date	Response

George Geldis	1/15/2015	<p>The equipment (#08,#28,#37) and cabling for the Jury Video are future. Contractor to provide the required infrastructure as noted in the schedules (2.TA700 series, General Note C).</p> <p>This would typically be a 1" C from the rack to the location of the converter in addition to the 120v receptacles noted in RFI.</p>

Disclaimer

We believe this work to be a no-cost change to your Subcontract. You are hereby directed to proceed with the work on this basis. If you deem this work to be a change to your Subcontract do not proceed until you notify Clark in writing, per the terms of your Subcontract, and provide a detailed estimate, including appropriate backup for cost and schedule impacts. Unless such notification is given and direction to proceed is given, you will be obligated to perform the work described with no schedule or cost impacts to your Subcontract.

Authorized Signature	George Geldis (AECOM)	1/15/2015
	Printed Name	Date

Distribution

Recipient	Company	Method	Date
Danny Sreenan	Clark Construction Group, LLC	Email: danny.sreenan@clarkconstruction.com	1/15/2015
Danny Sreenan	Clark Construction Group, LLC	Message	1/9/2015
Dustin Nash	Clark Construction Group, LLC	Email: dustin.nash@clarkconstruction.com	1/15/2015
Dustin Nash	Clark Construction Group, LLC	Message	1/15/2015
George Geldis	AECOM	Message	1/15/2015
Joseph Boisvert	Clark Construction Group, LLC	Email: Joseph.Boisvert@clarkconstruction.com	1/15/2015
Joseph Boisvert	Clark Construction Group, LLC	Message	1/9/2015
Kurt Schultz	Lake County	Message	1/15/2015
Mark Weber	Clark Construction Group, LLC	Message	1/15/2015
Matt Guarnery	Robison Guarnery Inc	Message	1/15/2015
Matt Thompson	Clark Construction Group, LLC	Email: matt.thompson@clarkconstruction.com	1/15/2015
Matt Thompson	Clark Construction Group, LLC	Message	1/9/2015
Steve Lichtenberger	AECOM	Message	1/15/2015